

ID	Task Name	Duration	Start	Finish	Predecessor	2/25	3/3	March	3/10	3/17	3/24	3/31	April	4/7	4/14	4/21	4/28	May	5/5	5/12	5/19	5/26	June	6/2	6/9	6/16	6/23	6/30	7/7	July	7/14	7/21	7/28			
1	SOM Sewell - Stratford Signage Replacement	97 days	Fri 3/15/24	Mon 7/29/24					SOM Sewell - Stratford Signage Replacement																											
2	Bid Package to Procurement	1 day	Fri 3/15/24	Fri 3/15/24					Bid Package to Procurement Fri 3/15/24 ■ Fri 3/15/24 1 day																											
3	Bid Advertised By Procurement	1 day	Fri 3/29/24	Fri 3/29/24					Bid Advertised By Procurement Fri 3/29/24 ■ Fri 3/29/24 1 day																											
4	Pre Bid Walk - Sewell 9am - 10:30am -- Stratford 11:30am to 2:00pm	1 day	Fri 4/12/24	Fri 4/12/24					Pre Bid Walk - Sewell 9am - 10:30am -- Stratford 11:30am to 2:00pm Fri 4/12/24 ■ Fri 4/12/24 1 day																											
5	Contractor Questions Due	1 day	Fri 4/19/24	Fri 4/19/24					Contractor Questions Due Fri 4/19/24 ■ Fri 4/19/24 1 day																											
6	Answers to Contractors	1 day	Mon 4/29/24	Mon 4/29/24					Answers to Contractors Mon 4/29/24 ■ Mon 4/29/24 1 day																											
7	Proposals Due From Contractors	1 day	Mon 5/13/24	Mon 5/13/24					Proposals Due From Contractors Mon 5/13/24 ■ Mon 5/13/24 1 day																											
8	Bidding Descope and Recommendation to Procurement	1 day	Mon 5/20/24	Mon 5/20/24					Bidding Descope and Recommendation to Procurement Mon 5/20/24 ■ Mon 5/20/24 1 day																											
9	Award of PO's and Contracts to Contractor	7 days	Tue 5/21/24	Wed 5/29/24					Award of PO's and Contracts to Contractor Tue 5/21/24 ■ Wed 5/29/24 7 days																											
10	Pre Construction Meeting	1 day	Thu 5/30/24	Thu 5/30/24					Pre Construction Meeting Thu 5/30/24 ■ Thu 5/30/24 1 day																											
11	Signage Lead Time	5 wks	Tue 6/4/24	Mon 7/8/24					Signage Lead Time Tue 6/4/24 ■ Mon 7/8/24 5 wks																											
12	Sign Installation Begins	1 day	Mon 7/8/24	Mon 7/8/24					Sign Installation Begins Mon 7/8/24 ■ Mon 7/8/24 1 day																											
13	Sign Installation Completed	1 day	Mon 7/29/24	Mon 7/29/24					Sign Installation Completed Mon 7/29/24 ■ Mon 7/29/24 1 day																											